

MRT Civil Work Progress as of July 2014

1. MRT Purple Line Project, Bang Yai to Bang Sue Section

	Plan	Actual	+Ahead/ -Behind
Contract 1	99.75%	99.69%	-0.06%
Contract 2	95.56%	97.62%	+2.07%
Contract 3	90.23%	76.69%	-13.54%
Contract 6	71.37%	72.03%	+0.66%
Overall	94.19%	93.07%	-1.11%

2. MRT Blue Line Extension Project, Hua Lamphong - Bang Khae and Bang Sue - Tha Phra)

	Plan	Actual	+Ahead/ -Behind
Contract 1	61.85%	59.80%	-2.05%
Contract 2	65.27%	62.57%	-2.70%
Contract 3	52.66%	41.60%	-11.06%
Contract 4	41.10%	42.94%	+1.84%
Contract 5	72.77%	68.14%	-4.63%
Overall	56.24%	52.84%	-3.40%

MRT Civil Work Progress as of July 2014

1. MRT Green Line Project, Bearing - Samutprakan Section

	Plan	Actual	+Ahead/ -Behind
Contract 1	30.15%	34.14%	+3.99%
Contract 2	39.89%	40.94%	+1.05%
Overall	31.43%	35.03%	+3.60%